Redfern Station Upgrade Gateway Review Planning Session

Nerida Morgan, A/General Manager - Network Development Mark Lai, Project Manager – Network Development Date 10/5/10







BACKGROUND

- Redfern Station is approximately 2km south of the Sydney CBD
- Over 41,000 people access the station on any given weekday (2009 data) - making it the 7th busiest station on the network.
- Current layout is 10 (Platforms 1-10) above ground platforms and 2 (Platforms 11 and 12) underground platforms
- Platform and stairs subject to heavy congestion during peak hours as this is a major interchange station.
- Station does not comply with *Disability Discrimination Act* (DDA) requirements
- Underground Platforms are non compliant for Fire & Life Safety (only one exit point).







Redfern Station Locality



EXISTING – Station Entry (Lawson & Gibbons St)





DRIVERS

PRIMARY DRIVERS

- Congestion & Capacity
- Compliance with Commonwealth Disability Discrimination Act (DDA) and Disability Standards for Accessible Public Transport (DSAPT 2002)
- Fire & Life Safety

OTHER DRIVERS FOR CHANGE

- Facilitate increased development (commercial, retail, education and residential) within the Redfern Station Catchment
- Provide for better transport interchange, linking rail, bus and potential new rail transport services planned or proposed for the Redfern Precinct.
- The need to provide appropriate pedestrian links with the station precinct to major locations such as Australian Technology Park (ATP), North Eveleigh, Sydney University and Redfern Town Centre.
- Adaptive re-use and preservation of key station heritage listed assets should these assets be retained.
- Improve safety and security at Redfern Station, especially at night.







HISTORY

- Redfern Station opened in 1855
- ~1996 second station entrance at western (country end) demolished
- 1995/6 planning began on the upgrade of the station
- 2004 Lawson St entrance had to be upgraded due to fire associated with Redfern riots
- December 2004 Redfern Waterloo Authority created
- Announcement at Built Environment Ministerial Advisory Committee meeting in November 2009 that works will begin in 2011/12 financial year (subject to funding).
- March 2010 preferred option identified and costed.







BUSINESS JUSTIFICATION

- Accessibility improvements are required at Redfern Station due to:
- DDA compliance
- Existing patronage (7th busiest station)
- Rail:Rail interchange at station
- Interface with new rail transport services at Redfern and other public transport modes (buses, taxis etc)
- improve station amenity and customer satisfaction
- Capacity increase of the station to:
- address congestion issues on stairs and platforms, and improve passenger flows on the platform
- minimise safety risks for passengers and staff
- proximity to growth centres at University, ATP, North Eveleigh and Redfern Town Centre
- Comply with Building Code of Australia (Fire, Life and other safety requirements)









DESIGN CONSIDERATIONS

- Narrow platforms with buildings at widest point
- End-loaded configuration
- Growth in patronage
- Congestion in concourse
- Bi-directional flows on stairs
- DDA and F&LS
- Improvement of Platform clearance times

- Narrow path on Lawson Street
- Safety/Security including emergency egress
- Heritage issues
- Linkage with key destinations in Redfern Station catchment



PROJECT DEVELOPMENT

- Congestion and Capacity Analysis & Land based survey undertaken
- Preliminary site review and scoping exercise
- Options developed
- Value Management studies and workshops identified appropriate responses to constraints
- RWA input and review for town centre interface
- Identified a range of options for consideration and long term investment
- Economic & Financial Evaluations
- Cost and Constructability Report









OPTION COSTS

Financial Components	Base Case	Option 1 (Option D)	Option 2 (Option E)	Option 3 (Option C1)
Total Project Costs (\$M)				
Ongoing Operating Costs (\$M)				
Delivery Timeframe (Months)				
BCR (7 percent incremental to Base Case)				







Base Case – ongoing operation

CONTINUATION OF EXISTING CONDITIONS

NO CAPITAL IMPROVEMENTS

ONGOING PERIODIC MAINTENANCE

COST













OPTION 1 (Option D) – Easy Access & FLS Station Upgrade

STATION UPGRADE Driven by F&LS and DDA Compliance Includes installation of new lifts to all platforms Extended elevated walkway on platform 2/3 Accessible toilet facilities New fire escape stair to the Illawarra Relief platforms Additional Station operations accommodation

Total Project Budget:

Ongoing operating Costs =

BCR @ 7% = 0.8











OPTION 2 (Option E) - Upgrade/ Interface works in addition to Option D

STATION UPGRADE

Similar to Option 1 (D) but with the additional of:

Widening of Lawson Street Concourse

Longer canopies for platforms 2-9


Remodelling of Gibbons Street entry to provide for a

larger forecourt area

Total Project Budget:

Ongoing operating Costs =

BCR @ 7% = 0.9











OPTION 3 (Option C1) – Full Station Redevelopment


STATION UPGRADE

- new centrally located concourse
- Lift access to all platforms
- Closing of Lawson Street Concourse (only to be used as fire egress)
- new staff amenities & public toilets
- new station entry
- new platform canopies
- construction of unpaid footbridge

Total Project Budget:

Ongoing operating Costs =

BCR @ 7% = 1.0



Option Comparison

Review Criteria	Option 3 (C1)	Option 1 (D)	Option 2 (E)
Urban Design (Refer 2.1.3, 2.2.3 & 2.3.3)	Average	Poor	Poor
Visible Station Entrance (Refer 2.1.2, 2.2.2 & 2.3.2)	Poor	Average	Average
Clarity of Station Planning (Refer2.1.1, 2.2.1 & 2.3.1)	Good	Poor	Poor
Sight Lines / legibility (Refer 2.1.1, 2.2.1 & 2.3.1)	Average	Poor	Poor
Equitable Acess (Refer appended Accessibility Report)	Good	Unacceptable	Unacceptable
Passenger Amenity - Comfort - Security (Refer 2.1.3, 2.2.3 & 2.3.3)	Good	Poor	Poor
Travel Distance from Key Destination (Refer 2.1.2, 2.2.2 & 2.3.2)	Good	Average	Average
Heritage Impact (Refer 2.1.4, 2.2.4 & 2.3.4)	Poor	Good	Good
Provisional Unpaid Link Across Tracks (Refer 2.1.3, 2.2.3 & 2.3.3)	Average	Unacceptable	Poor
Quality Development Around Station (Refer 2.1.5, 2.2.5 & 2.3.5)	Poor	Unacceptable	Poor
Value for Money (Extrapolated from above)	Average	Poor	Poor

Recommended Not Recommended










Option 3 (C1) - view from country end







Option 3 (C1) – view from Marian St












Option 3 (C1)



View from Little Eveleigh St

Aerial View of Gibbons St entrance



Unpaid Pedestrian Bridge – Heritage Bridge Option











Unpaid pedestrian crossing - options





Option 3 (C1)

Option 3 (C2)









TANGIBLE BENEFITS (Option 3 (C1))

- Economic Benefits:
 - Amenity & Access User Benefit
 - Double Centre Stairs Unit Benefit
 - Lift (mobility challenged) user Benefits
 - Footbridge benefits
- Financial Benefits:
 - Increase in Fare Revenue
 - Refunding in nominal dollars) costs that
 RailCorp would incur to build the unpaid footbridge
 - Residual Values







INTANGIBLE BENEFITS (Option 3 (C1))

- Reduced crowding on platforms, stairs and concourse
- Improvements in staff working environment
- Improvement in fire and life safety compliance
- Improved personal safety (integrated footbridge)
- Improved aesthetics and amenity for wider community and rail users
- Environmental reduced car use
- Allows for greater interchange reducing reliance on Central and Town Hall for interchange therefore improving congestion issues at those other stations
- Supports economic and social regeneration of Redfern area
- Compliance with DDA and BCA Acts









ECONOMIC EVALUATION – Option 3 (Option C1)

Incremental Economic Benefits for the period 2010 to 2040

Discount Rates	Improved Amenity	Double Centre Stairs Users	Lift Associated Benefits	Footbridge Benefits	Total Economic Benefits
0% (\$M)					
7% (\$M)					

Economic Evaluation summary incremental to the Base Case

Item	Undiscounted	4 percent	7 percent	10 percent
Net present value (NPV) (\$M)				
Net present value per dollar invested (NPVI) (\$)				
Benefit cost ratio (BCR)	3.12	1.55	1.01	0.71
Internal rate of return (IRR) (%)		7.1%		







DEVELOPMENT APPROVALS PROCESS

- RailCorp has engaged a consultant (SKM) to determine the approvals pathway.
- The most likely scenario is that approval would be required from the Minister for Planning, due to SEPP (Major Projects) 2005.









STAKEHOLDER MANAGEMENT

RWA

City of Sydney Council,
Department of Planning,
Transport NSW, STA, RTA,
Redfern Local Area Police
Command and
Sydney University, NSWTI

- Involved in the design as members of the project working group
- Subsequent presentations to the RWA (most recently Nov 09, March 10)
- Review and re-design to satisfy concerns held by RWA

Briefing session and meetings









STAKEHOLDER MANAGEMENT

Heritage Office Community / Aboriginal housing Company On site briefing on 30 March 2010, where impact of removal of buildings was discussed, and plans presented for review. Built Environment Ministerial Advisory Committee (Nov 2009) REDwatch community group (15 April 2010) AHC (Nov 05, Aug 09)











PROJECT GOVERNANCE

PRINCIPLES

Three levels of governance:

STRATEGIC

Station Steering Committee

Directs the Station Programs, including Easy Access

Makes significant business decisions as they relate to stations Discusses broader integrated transport matters

Plan changes in Strategic Direction as guided by the Growth Executive Committee

Approves program priorities

TACTICAL

Station Project Control Group

Reports and manages the status of:

Station Upgrading

Easy Access Minor Works

Other Station and precinct projects

Confirms project scope

Directs project risk management and issue resolution

Discusses and recommends program priorities

OPERATIONAL

Station Working Group

Reviews and endorses designs, construction staging plans, communication plans

HIERARCHY



Chair: CEO - delegated

to GGM S&SD

Chair: GGM Strategy & Service

Development

Chair: GM Network Development

Chair: Manager Station Development













PROJECT GOVERNANCE

STATION STEERING COMMITTEE

Endorse yearly Capital Expenditure Program priorities and delivery strategy

Consider future station and precinct designs and business requirements (together with Station Functional Requirements and Classification Structure)

Composition:

Chair: GGM Strategy & Service Development

STATION PROJECT CONTROL GROUP

Prioritise programs and projects (for future years)

Review programs and project status (for current year)

Provide guidance to resolve program and project issues

Composition:

Chair: GM Network Development

STATION WORKING GROUP

Review designs and staging plans for:

- Station Upgrading Projects
- Easy Access Projects
- Commuter Car Park Program Projects

Composition:

Chair: Manager, Station Development














CHANGE MANAGEMENT













CHANGE MANAGEMENT

- Proposed RailCorp changes include:
 - New platform canopies
 - new concourse
 - Infrastructure works including OHW/signalling modifications
- These proposed changes detailed via the following:
 - Configuration Change Requests on CM Web (web based system)
 - Presented formally to the Configuration Control Boards (CCB) for their acceptance.
 - Stakeholder Workshops
 - Concurrence from various asset / maintenance engineers will be obtained via the CM Web system, CCB meetings and stakeholder workshops.
 - Handover, operation, maintenance documentation
 - Update of asset registers and databases
- The Configuration Management Process has been developed and endorsed for Station Upgrade projects.











PROJECT SCHEDULE

March Marc																							
See	Task Name	Duration	Start	Finish	Teb Max 4	or 1 May 1 4	1 & Aug 15	10tr 4, 2010 10 Oct Nov De	Ohr 1, 2011	Max Apr Max	1 Or 3.25	In Sec 1	Or 4, 2011 Opt Nov Dec	Otr 1, 2012 Jan Feb Her	Apr May Apr	1 del Aug Sec	Oct Nov Dec	Jan Feb Mar	Apr. May Jun	M Aug Sec	Oct Nov Dec	Jan Feb Mar	Apr Me
10	Satisfy RWA on the metts of Option C1	20 days	Thu 4/03/10	Wed 31/03/10	85558																		
Since Seed produce and many from 1 1 2 10 10 10 10 10 10 10 10 10 10 10 10 10	Detailed Design	151 days	Thu 15/04/10	Thu 11/11/10	l þ	,	-	-															
Secretarian Secretaria Secretari	30% draft design	50 days	Thu 15/04/10	Wed 23/06/10	1	1811-18111	4																
10 12 12 12 12 12 12 12		7 days					4																
Marie Mari	60% draft design				:		233320																
Section Sect							1																
One Address One Age Part Part One Age Part One Age								1111111															
Statistic roduction of Statistic Statistics	90% final design	7 days	Wed 20/10/10	Thu 26/10/10	۱			<u> </u>															
Calabor Note April								Ď															
Season parties of Season 15 cm 1	Stakeholder involvement				* :			7															
Contract	Stakeholder involvement	0.75 mons?				133312333 <u>1</u>	<u> </u>	1118118															
15 15 15 15 15 15 15 15	Statutory and Stakeholder Approvals	16 who	Pri 8/07/10	Thu 26/10/10	1		022220222	1112112															
Surf Page	Configuration Management	4 whs	Thu 15/07/10	Wed 11/06/10	1		33330																
Secret Paper	Preliminary Business Case	125 days	Mon 1/03/10	Pri 20/08/10	-																		
Project Tender Countries	GM Forum	4.2 w/os	Wed 24/03/10	Wed 21/04/10	Ē	The last																	
10 10 10 10 10 10 10 10	Soard Paper	3.4 w/ss	Man 1/05/10	Tue 23/03/10	233	1																	
The distribute Class	Strategic Gateway / Treasury	4 who	Thu 22/04/10	Wed 19/05/10	١ [350																	
Construction Cons	McT / Budget Committee	67 days	Thu 20/05/10	Pri 20/06/10	1	B333	555 S555 S5																
Control Cont	Final Business Case	159 days	Thu 22/04/10	Tue 30/11/10	۱ [-																	
Board Pager 19 days Trus 100710 Tus 200710 T		10 wks			:	en en																	
Time Galeway					:		1																
Mot Cabrel Sudget Committee 2.8 mons Mon 200910 Tus 301110					1		8 559																
Tencer Tender Cocuments 12 Man 5/07/10 Fri 3/05/11 Fingure Tender Cocuments 15 Man 5/07/10 Fri 3/05/11 Col Tenders 16 Man 25/10/10 Fri 1/02/11 Col Tenders 4 Man 14/05/11 Fri 5/05/11 Award Corbact 4 Man 14/05/11 Fri 5/05/11 Octobract 7/00 days Mon 4/07/11 Fri 5/05/14 Construction 37 more Man 4/07/11 Fri 2/05/14					1		1	1															
Propose Tender Documents 12 wis Man 507/10 Pri 2406/10 Call Tenders 16 wis Man 1400/11 Pri 1400/11 Enaluation 4 wis Man 1400/11 Pri 505/11 Award Contract 4 wis Man 1400/11 Pri 505/11 Construction 07 more Man 4007/11 Pri 255/14					:																		
Call Tectors 16 wks Man 25/010 Pri 1902/11 Eduation 4 wks Man 1403/11 Pri 504/11 Award Contract 4 wks Man 1403/11 Pri 505/11 contract Period 740 days Mon 403/11 Pri 255/14 Construction 37 more Man 403/11 Pri 265/14	Procurement - Contractor							-	:	-													
Evaluation 4 who Man 4400/11 Pri 804/11 Award Contract 4 who Man 1400/11 Pri 805/11 contract Pariod 7/60 days Mon 400/11 Pri 205/14 Construction 37 more Man 400/11 Pri 205/14					1		0222202220	22 ·															
Award Contract 4 w/s Mon 1104/11 Pri 505/11 contract Period 740 days Mon 407/11 Pri 205/14 Construction 37 more Mon 407/11 Pri 205/14	Call Tenders	16 who	Man 25/10/10	Pri 11/02/11	۱ [11111111	83338338	기													
Construction 37 more Man 407/11 Pri 255/14	Destusion	4 whs	Mon 1403/11	Pri 8/04/11	1					2500													
Construction 37 more Man 400111 Fri 20014	Award Contract	4 whs	Max 11/04/11	PH 6/05/11	1					6500	-												
	Contract Period	740 days	Mon-4/07/11	Fri 2/05/14	۱ [•			-	:	:	:	<u>:</u>	:	:			_
Francisci Compileton 0 days Fri 200/14 Fri 200/14	Construction	37 mons	Mon 407711	Pri 2/05/14	١ [101110	titatitat	trattiatiati	<u>iiailiailiai</u>	<u>attiattiatti</u>	<u>aijamaman</u>	initalitatiin.	<u>iiianamam</u>	<u> </u>	<u>inemenem</u>	<u> </u>	(MILLIANIEM)	10110
	Practical Completion	O days	Pri 2/05/14	Pri 2/05/14	1																		*

PROJECT BUDGET

PART B - Section 4.2.2 Financial Evaluation for Recommended Option - Option C1 - Full Station Redevelopment

Station Redevelopment								
	Already	Year 0	Year 1	Year 2	Year 3	Year 4	Year 5	
Description	Incurred	2009/10	2010/11	2011/12	2012/13	2013/14	2014/15	
	Costs	\$ '000s						
Already Incurred Costs								
Capital Investment								
Capital Contingency								
Total Capital Costs								
Project Operating Costs								
Project Operating Contingency								
Total Project Operating Costs								
Total Project Budget								
Ongoing Operating Costs								













Remain Years

\$ '000s

TOTAL

\$ '000s

Total Benefits

Estimate

Costs (%)

Sponsor's Brief - Highest Total Cost

Contingency Applied to Total Project

CONTINGENCY MANAGEMENT

- Project Contingency allowed:
 - Inaccuracies with scope and budget estimate
 - Latent Site Conditions
 - Availability of possessions
 - Procurement of goods and services,
 - Funding and configuration approval processes
 - Heritage Issues
- Risk based project contingency (Risk Register):
 - A Total Project Contingency allowance
- The following assess/approve use of contingency:
 - Project Manager review & endorse use
 - Program Manager approves up to specified limit / endorses beyond limit
 - Station Project Control Group reviews monthly spend & reviews contingency acquittal reports. Makes recommendations to Sponsor.
 - Sponsor approves use over specified limit of Program Manager











KEY BUSINESS & PROJECT RISKS

Describe the Risk	Mitigating Actions to be taken by this Project
Delivery of asset on budget	Close management of finances and milestone management, signed off and endorsed scope, development of budget contingency, use RPMM as a guide to manage project
Milestones for project commencement and commissioning are not met	Stations Steering committee regular review, Ensure scope is signed off by client, Schedule regularly reviewed and updated, Obtain timely funding approvals, Obtain timely heritage /council approvals
Availability of resources. Sharing of scarce internal / external resources where resources with required skills are limited	Procurement strategy, forward planning of resources, Secure additional resources through early planning.
Funding requested is not approved, or approval is delayed	Stations Steering committee regular review, Prepare all documentation and perform review for funding endorsement process, Signed off and endorsed scope
Delays Or Non-Approvals or scope alterations from Statutory Authorities (RWA)	Early Notification, investigation, Scope definition, Meetings with relevant officers to review design and proposals











SUMMARY

- Construction due to commence July 2011
- Construction over 3 financial years
- Total project budget









