

Transport Access Program Schedule

5th October 2012

Location	Sub-Program	Construction Start	Construction Complete	Status
Balmain	Wharf Upgrade	September 2012	March 2013	In Construction
Beecroft	Minor Station Upgrade	N/A	N/A	Complete
Aberdeen	Minor Station Upgrade	N/A	N/A	Complete
Adamstown	Minor Station Upgrade	N/A	N/A	Complete
Albury	Minor Station Upgrade	N/A	N/A	Complete
Bundanoon	Minor Station Upgrade	N/A	N/A	Complete
Canterbury	Minor Station Upgrade	N/A	N/A	Complete
Coffs Harbour	Minor Station Upgrade	N/A	N/A	Complete
Gosford	Minor Station Upgrade	N/A	N/A	Complete
Guildford	Minor Station Upgrade	N/A	N/A	Complete
Ivanhoe	Minor Station Upgrade	N/A	N/A	Complete
Penrith	Minor Station Upgrade	N/A	N/A	Complete
Punchbowl	Minor Station Upgrade	N/A	N/A	Complete
Rockdale	Minor Station Upgrade	N/A	N/A	Complete
Quakers Hill	Minor Station Upgrade	N/A	N/A	Complete
Schofields	Minor Station Upgrade	N/A	N/A	Complete
Windsor	Minor Station Upgrade	N/A	N/A	Complete
Wollongong	Minor Station Upgrade	N/A	N/A	Complete

Schedules for the following projects announced on 23 April 2012 have been provided by TPD

Flinders Station Upgrade
 Cardiff Station Upgrade
 Fairfield Interchange
 Sutherland Interchange
 Dapto Interchange
 Albion Park Interchange
 Arncliffe Interchange
 Auburn Interchange
 Campsie Interchange
 Epping Interchange

Normanhurst Interchange
 Pennant Hills Interchange
 Picton Interchange
 Riverston Easy Access
 Greta Easy Access
 Gerringong Easy Access
 Hamilton Easy Access
 Jannali Easy Access
 Scone Easy Access
 Singleton Easy Access